



Ocean County Board of Commissioners

OFFICE OF THE
OCEAN COUNTY COMMISSIONERS

Director Joseph H. Vicari

Deputy Director Gary Quinn

Commissioner Barbara Jo Crea

Commissioner Virginia E. Haines

Commissioner John P. Kelly

101 Hooper Avenue
Toms River, New Jersey
08754-2191
Tel: (732)929-2005
Fax: (732)505-1918

Board Meeting Agenda

Date: June 21, 2023 - 4:00 PM

Location: Administration Building
Room 119
101 Hooper Avenue
Toms River, NJ 08754

Agenda: EARLE ASPHALT COMPANY - Stormwater Management South Hope Chapel Road Drainage Improvements, Jackson Township - Change Order #1, E-\$136,337.43, R-\$3,099.36. (B2021-199E)

Official Resolution#	2023000853						
Meeting Date	06/21/2023						
Introduced Date	06/21/2023						
Adopted Date	06/21/2023						
Agenda Item	i-3						
CAF #							
Purchase Req. #	B2021-199E						
Result	Adopted						
COUNTY COMMISSIONER	PRES.	ABS.	MOVE	SEC	AYE	NAY	ABST.
Vicari	✓				✓		
Quinn	✓				✓		
Crea	✓				✓		
Haines	✓		✓		✓		
Kelly	✓			✓	✓		

I HEREBY CERTIFY THAT THIS DOCUMENT IS A TRUE, COMPLETE AND ACCURATE COPY OF THIS RESOLUTION, ADOPTED BY OCEAN COUNTY BOARD OF COMMISSIONERS, NJ AT THE MEETING REFERENCED THEREON

Michelle I. Gunther

Clerk Of The Board

RESOLUTION

June 21, 2023

WHEREAS, Contract No B2021 199E was entered into on November 17 2021 with Earle Asphalt Company for the Stormwater Management South Hope Chapel Road Drainage Improvements Jackson Township County of Ocean State of New Jersey and

WHEREAS, the circumstances which necessitate the issuance of the change order were the result of various reasons included below

WHEREAS, it has been determined that revisions to the contract are necessary due to additional man hours for traffic control due to slower production rates due to pipe depth and night work and

WHEREAS additional cost for removal and disposal of asphalt for areas with additional thickness and

WHEREAS existing asphalt conditions required expansion of paving limits to provide a smoother driving surface and

WHEREAS escalation costs for fuel and asphalt adjustment occurred and

WHEREAS these costs result in a net increase to the contract on the amount of \$133 238 07 and

WHEREAS the net increase to the contract exceeds the originally awarded contract price by more than 20% and

WHEREAS the County Engineer has duly filed with the Board a request for Change Order stating the facts involved and certifying that the proposed Change Order is consistent with the regulations for such Change Orders promulgated by the State Department of Community Affairs Division of Local Government Services under the authority of N J S A 52 27BB 32 and

WHEREAS the Contractor has agreed to accept these changes to the Contract

NOW, THEREFORE, BE IT RESOLVED by the **BOARD OF COMMISSIONERS** of the **COUNTY OF OCEAN, STATE OF NEW JERSEY** as follows

- 1 The Contractor amount shall be increased by \$133 238 07 with funding available in Account No 301 185 X102 6800

- 2 The County Engineer is hereby authorized to issue Change Order No 1 at an increase to the contract amount of \$133 238 07 to Earle Asphalt Company in connection with the Stormwater Management South Hope Chapel Road Drainage Improvements Jackson Township County of Ocean
- 3 That the Director and Clerk of the Board are hereby authorized and directed to enter into an Amendatory Contract with Earle Asphalt Company to cover Change Order No 1 and to provide additional information and furnish such documents as may be required
- 4 Contract number must be placed on all papers documents invoices and vouchers pertaining to said contract the number being B2021 199E
- 5 Certified copies of this Resolution shall be forwarded to the Ocean County Engineering Department Finance Department Purchasing Department Management and Budget Department County Counsel and Earle Asphalt Company