Ocean County Board of Commissioners

OFFICE OF THE
OCEAN COUNTY COMMISSIONERS

Director Frank Sadeghi

Deputy Director Jennifier Bacchione

Commissioner Robert S. Arace

Commissioner Sam Ellenbogen

Commissioner Ray Gormley

101 Hooper Avenue
Toms River, New Jersey
08754-2191
(732)929-2005
(732)505-1918

Board Meeting Agenda

Date: May 6, 2026 - 4:00 PM

Location: Administration Building
Room 119
101 Hooper Avenue
Toms River, NJ 08754

Agenda: Awarding Change Order No. 15 to Ernest Bock & Sons, Inc. for the project entitled JUSTICE COMPLEX ANNEX OF OCEAN COUNTY, an increase to the Contract in an amount not to exceed $104,905.42. (B2024-01CE)

Official Resolution#	**2026000578**
Meeting Date	05/06/2026
Introduced Date	05/06/2026
Adopted Date	05/06/2026
Agenda Item	m-2
CAF #	
Purchase Req. #	B2024-01CE
Result	Adopted

COUNTY COMMISSIONER	PRES.	ABS.	MOVE	SEC	AYE	NAY	ABST.
Sadeghi	✓				✓		
Bacchione	✓		✓		✓		
Arace	✓				✓		
Ellenbogen	✓				✓		
Gormley	✓			✓	✓		

I HEREBY CERTIFY THAT THIS DOCUMENT IS A TRUE, COMPLETE AND ACCURATE COPY OF THIS RESOLUTION, ADOPTED BY OCEAN COUNTY BOARD OF COMMISSIONERS, NJ AT THE MEETING REFERENCED THEREON

Michelle L. Gunther

Clerk Of The Board

CONTRACT NO. MUST BE ON ALL PAPERS, DOCUMENTS, INVOICES, VOUCHERS NO. B2024-01CE

RESOLUTION

May 6, 2026

WHEREAS, Contract No. B2024-01CE was entered into on January 17, 2024, with Ernest Bock & Sons, Inc., in connection with the project known as JUSTICE COMPLEX ANNEX OF OCEAN COUNTY, State of New Jersey; and

WHEREAS, Change Order #1 was awarded on November 6, 2024 in the amount of $110,733.64 an increase to the contract sum; and

WHEREAS, Change Order #2 was awarded on December 18, 2024 in the amount of $628,453.80 an increase to the contract sum; and

WHEREAS, Change Order #3 was awarded on February 19, 2025 in the amount of $147,391.89 an increase to the contract sum; and

WHEREAS, Change Order #4 was awarded on March 19, 2025 in the amount of $87,933.78 an increase to the contract sum; and

WHEREAS, Change Order #5 was awarded on May 7, 2025 in the amount of $43,143.65 an increase to the contract sum; and

WHEREAS, Change Order #6 was awarded on June 4, 2025 in the amount of $98,485.32 an increase to the contract sum; and

WHEREAS, Change Order #7 was awarded on July 16, 2025 in the amount of $188,265.02 an increase to the contract sum; and

WHEREAS, Change Order #8 was awarded on August 6, 2025 in the amount of $61,794.10 an increase to the contract sum; and

WHEREAS, Change Order #9 was awarded on September 3, 2025 in the amount of $(383,088.54) a decrease to the contract sum; and

WHEREAS, Change Order #10 was awarded on October 15, 2025 in the amount of $110,957.48 an increase to the contract sum; and

WHEREAS, Change Order #11 was awarded on December 3, 2025 in the amount of $253,258.49 an increase to the contract sum; and

Introduced on: May 6, 2026
Adopted on: May 6, 2026
Official Resolution#: 2026000578

WHEREAS, Change Order #12 was awarded on December 17, 2025 in the amount of $173,940.40, an increase to the contract sum; and

WHEREAS, Change Order #13 was awarded on February 11, 2026 in the amount of $85,328.63, an increase to the contract sum; and

WHEREAS, Change Order #14 was awarded on April 16, 2026 in the amount of $113,060.01, an increase to the contract sum; and

WHEREAS, it has been determined that revisions to the contract are necessary for additional work as outlined in:

- COR # 84 Storage Systems-Modifications to Modular High-Density Storage Systems. Per County engineer requests, the pre-purchased high-density systems will be modified in the field to allow installation of two complete systems at the Mapletree Road location. Remaining materials will be turned over to the county. (Installation of the high-density systems, in the Annex building, was deleted from the scope per courts request in the amount of $7,587.72; and
- COR #86 Regenerative Power (Elevators) Response to RFI #232 regarding the regenerative power function of the eight elevator cars. When the building is experiencing a power failure, the regenerative function would need to be disabled to avoid the emergency generator from back feeding in the amount of $9,253.92; and
- COR #87R2 Thirty-Six Day Time Extension- General Conditions Extra Costs. Previously approved in CO #1, dated 11/8/2024, the contract time was extended by (36) workdays related to the delayed turnover of the pedestrian bridge and the crosswalk barriers installed across Hooper Ave. The general condition costs, associated with the time extension, have been compiled by Ernest Bock. General conditions are being calculated as a daily rate, which is then applied to each workday added. General Conditions daily rate was negotiated and agreed to equal $2,228.37; and

WHEREAS, the Consulting Architect, Clarke Caton Hintz P.C., has duly filed with the Board a request for Change Order stating the facts involved and certifying that the proposed Change Order is consistent with the regulations for such Change Orders promulgated by the State Department of Community Affairs Division of Local Government Services, under the authority of N.J.S.A. 52:27BB-32; and

WHEREAS, the Contractor has agreed to accept these changes to the Contract.

NOW, THEREFORE, BE IT RESOLVED, by the BOARD OF COMMISSIONERS, of the COUNTY OF OCEAN, STATE OF NEW JERSEY, as follows:

1. The Contract amount shall be increased in the amount of $104,905.42 from funding account #429-010-X324.

2. Clarke Caton Hintz P.C. is hereby authorized to issue Change Order No. 15 to Ernest Bock & Sons, Inc., in connection with the project known as Justice Complex Annex of Ocean County.

3. The Director and Clerk of the Board are hereby authorized and directed to enter into an Amendatory Contract with Ernest Bock & Sons, Inc., 2800 Southampton Road, Philadelphia, PA 19154 to cover Change Order No. 15 and to provide additional information and furnish such documents as may be required.

4. A notice of this action shall be posted once as required by law.

5. The Contract number must be placed on all papers, documents, invoices and vouchers pertaining to said contract, the number being B2024-01CE.

BE IT FURTHER RESOLVED that certified copies of this Resolution shall be made available to the Ocean County Administration, Finance Department, Purchasing Department, Buildings & Grounds Department, County Auditor, Clarke Caton Hintz P.C. and Ernest Bock & Sons, Inc.